

QUESTIONS FROM BIDDERS

Bass Street Water Tank
FOR
Town of Fort Mill, SC

W&S Project No. 096-17-181

Bid Date: THURSDAY OCTOBER 18, 2018 @ 2:00 PM

Update:

10/9/2018 9:56

Question #	Question	Answer
1	When will this project bid?	This project was advertised on September 1st, with a bid date of October 18, 2018.
2	Is there is a cost estimate/budget available for the Bass Street Water Tank and Water Line Improvements project. Also, can you please tell me when you expect work to begin?	Division I Estimate (Water Tank) = \$3,000,000 Division II Estimate (Water Line) = \$550,000 A Notice to Proceed will likely be issued around the first of the year.
3	On the drawings and/or in the specs, some products/items are listed as a specific manufacturer "or equal", what is the process for submitting substitutions for specified products?	The GC may request a substitution for a specific product/item during the construction phase. Please refer to Section 01 60 00, which outlines the procedures for GCs to request/submit substitutions during construction.
4	What permits, business licenses and associated fees are required (Drawing G.01, General Project Note 5 and Drawing E.01, General Note 2 and Section 33 16 20 2.1.B, C)?	A building permit for the project (Division One only) from the Town of Fort Mill must be secured. A Town of Fort Mill business license is required. There may also be other permits required by specific trades (i.e., electrical, blasting, etc).
5	Can we install 30" diameter roof hatches in lieu of 30" square roof hatches (Drawing MS.01, Misc Iron Note 3)?	The two – square roof access hatches (access tube and tank interior) offer a larger open area than the proposed round opening and they are weatherproof access hatches that will open without assistance when the latch is released, and not just a hinged curbed opening. The requirements for theses hatches will be clarified by Addenda. However, a round curbed roof opening (2.13.C) for access to the interior rigging rail may be installed as long as it provides the same open area as the specified opening.
6	Can you provide a drawing showing the sensing lines (Drawing MS.01, Misc Iron Note 5)?	A drawing showing the sensing lines does not appear necessary. However, the location for the point of connection of the sensing line to the fill pipe will be clarified by addenda.
7	Are the four spare conduits shown in addition to the antenna cable penetration shown on Drawing MS.02 (Drawing E.01, Electrical – Site Plan)?	Yes. These are both to be provide.
8	Is the warranty period one year or two years (Section 00 72 14 Article 23)?	Two Year (Division One) and One Year (Division Two). This will be clarified by Addenda.
9	Is the project subject to Buy American Iron and Steel provisions (Section 00 72 14 Article 37)?	No, the project is not subject to federal AIS requirements.
10	Can the subcontractor furnish the site superintendent when only the subcontractor's work is being performed such as site work, foundation, electrical work (Section 01 10 00 1.2.G and Section 01 30 00 1.2.K and Section 33 16 20 1.5.E)?	No, for Division One, the General Contractor must have a site superintendent onsite for at least the entire construction of the foundation (deep foundation, pile cap, etc) and the construction of the support structure and steel tank. Section 01 10 00 and 01 30 00 will be clarified by Addenda.
11	Can the progress meetings be conducted by telephone if we do not have a crew working at the job site (Section 01 30 00 1.4)?	This will be clarified by Addenda. Regularly scheduled progress meetings will not be required for either division of the work.
12	What is the cost of the Special Inspection Services performed at our shop for steel tank fabrication (Section 01 45 33 1.6.A.2)?	The daily rate for SIs performed off-site at the shop for structural elements/assemblies is \$680/day (8-hour day), excluding travel time and travel expenses.
13	Will the Special Inspector conduct inspections daily as required to allow us to pour concrete every day while constructing the concrete tank support pedestal (Section 01 45 33 3.3.D)?	Yes, however, the special inspector will need to be notified at least 24 hours prior to a concrete pour. Therefore, if you plan to pour on consecutive days, notification will need to be provided, at a minimum, the day prior to the concrete pour in question.
14	Does the tank have to be in operation for thirty days before the final completion date, which would result in a completion period of only 420 days for this project (Section 01 70 00 1.3.B.10)?	No, the tank does not need to pass a 30-day operating period to obtain final completion.

QUESTIONS FROM BIDDERS

Bass Street Water Tank
FOR
Town of Fort Mill, SC

W&S Project No. 096-17-181

Bid Date: THURSDAY OCTOBER 18, 2018 @ 2:00 PM

Update:

10/9/2018 9:56

Question #	Question	Answer
15	Do we follow AWWA D107-16, Section 33 16 20, and industry standards for the composite tank concrete support wall relating to mixes, curing, form removal, placement, finishing, slump, rebar cover, etc. in lieu of Sections 03 10 00, 03 20 00, 03 30 00, 03 35 00, 03 39, 00?	It's anticipated the sections are complimentary, except as specifically included in Section 33 16 20, the requirements for concrete elsewhere would apply. This will be clarified by Addenda.
16	Are paragraphs pertaining to testing residue for lead and other heavy metals applicable to this project since this is new tank painting (Section 09 97 14 3.9 F, G, H, I, J, K)?	Yes.
17	Is the heat tracing and insulation and only installed on the sensing lines and altitude valve pilot lines (Section 22 05 33 and Section 22 07 01)?	The heat tracing and insulation is on the sensing lines and altitude valve pilot lines and also the pressure taps for the gauges and pressure transmitter
18	Literature has been provided on a Double offset Butterfly Valve. It appears these applications are similar to others that use the Double offset design as a Standard specification.	No changes are proposed to the specifications for the butterfly valves for this project.
19	Who is on the planholder's list?	Refer to http://wiedeman.com/wp-content/uploads/2018/10/096-17-181-Bass-Street-Plan-Holders_10.5.18.pdf
20	Please confirm this project is not exempt from state and local taxes and the Contractor shall include taxes in their bid.	The project is not exempt from state and local taxes.
21	If permits (building, construction, etc.) are required: <ul style="list-style-type: none"> • What is their cost or who do we contact to obtain their cost or find out if the cost will be waived? • Will one permit cover the entire structure or are separate permits require for foundation, tank, electrical, plumbing, etcetera? • What is the typical review period (# days) and what documents will be required for the submittal? • Will the permit be required to be in place prior to any site work being performed? • Are there any additional licenses or fees that the Contractor must pay for? 	<ul style="list-style-type: none"> • The cost for the building permit for Division One will not be waived and is the contractor's responsibility. Please contact the Town of Fort Mill planning department for the cost of fees. • We will confirm w/ the Town and clarify as soon as we have a response. • We will confirm w/ the Town and clarify as soon as we have a response. • Refer to Specification 33 16 20, Paragraph 2.1.B. The building permit must be issued before starting work on the tank and foundation, but not the site improvements. • Refer to http://wiedeman.com/wp-content/uploads/2018/10/096-17-181-Bass-Street-Plan-Holders_10.5.18.pdf.
22	Has an Obstruction Evaluation/Airport Airspace Analysis (OE/AAA) been filed with the FAA? If one has been filed and completed, are the results available? If there has not been one completed, please notify the Owner that one must be completed by the Owner for the permanent structure prior to the Contractor mobilizing on site.	A determination of no hazard to air navigation has been received by FAA. A copy of the letter received from FAA will be included with an upcoming Addenda.
23	Will there be any 3rd party inspection(I.e. TIC, KLM, AEC etc.) on construction or painting? If so, who will it be and on what portion of work?	The requirements for third party inspection to be provided by the general contractor (Division I and Division II) are identified in the specifications and on the drawings. All testing and inspections, other than special inspections, are the responsibility of the contractor.
24	The support wall inside diameter is listed as 36'-0 to 38'-0. Our standard shaft diameter for a 1000M CET is 40'-0. Will this be acceptable?	Specification Section 33 16 20, Paragraph 2.2.6 will be revised to include a range from 36'-0" to 40'-0"
25	The specification states that the Concrete pour height shall be a minimum of 6 ft. and a maximum of 12 ft. Please revise to a minimum of 4ft. Concrete pour height to allow Caldwell Tanks to bid. Please see corresponding information that is being sent to your attention.	At this time, no changes are proposed to the requirements to the forming system for the tank. Contractors are not being pre-qualified for this project. Contractors qualified and capable to construct the tank will be considered. Refer to the specifications for required qualifications and experience.
26	What is the cost of the Fort Mill Business License? Whom do we contact to find out cost?	Contact the Business License Manager Lynne Elting (803-835-1167) or letting@fortmillsc.gov .
27	Is the project funded entirely by City of Fort Mill dollars? or is there any outside agency involved in funding the project? If so , whom is it and do they have any requirements for certified payrolls, minimum wage , etc.?	Refer to Section 00 11 16 – Invitation to Bid. The project is funded in part by a Grant from the South Carolina Rural Infrastructure Authority. The RIA grants are funded with state dollars so none of the federal grant/loan requirements (i.e., AIS, certified payrolls, etc) apply.

QUESTIONS FROM BIDDERS

Bass Street Water Tank

FOR

Town of Fort Mill, SC

W&S Project No. 096-17-181

Bid Date: THURSDAY OCTOBER 18, 2018 @ 2:00 PM

Update:

10/9/2018 9:56

Question #	Question	Answer
28	The specs require a sketch of the tank showing the general dimensions of the Composite tank to be submitted with the bid. We suggest a sketch of the proposed foundation also be required to be submitted with the bid.	The specification will be revised by a forthcoming Addenda to require a sketch of the proposed foundation with the bid for Division One.
29	What specifically are the "Special Inspections" that the contractor is responsible for? If it is not known maybe an allowance for all bidders could be established on the bid form.	Refer to Section 01 45 33 for additional requirements for Special Inspections for Division One. The Town of Fort Mill has retained the special inspection firms for the Project (Wiedeman and Singleton, Inc and S&ME). Refer to Paragraph 1.7 of Specification 01 45 33 for additional information regarding payment for Special Inspections by the Owner.
30	Although the roof plate are not in contact with water, the roof plate are seal welded both sides. We suggest the min thickness of the roof plates be a minimum of 1/4" to help dissipate the heat from welding on both sides of the plate. Please confirm roof plate should be min 1/4"	Section 2.7. B.2 of Specification 33 16 20 will be clarified to include the roof plate.
31	Can shop paint inspection be done with a NACE Level 1 or 2 inspector?	No, the shop inspections shall be completed by a Level 3 – NACE Certified Coating Inspector.
32	Can localized containment at grade with vapor blasting be used in lieu of containment system since exterior painting will be done on ground before hoisting? The entire site will be surrounded by trees.	The specification will be revised to allow the Contractor to submit/utilize acceptable engineering controls/work practices that reduce airborne dust and localized containment to contain/collect debris as an alternative to full containment. The proposed details of the work would need to be submitted for review and approval by the Engineer and would need satisfactorily control fugitive emissions/dust in the field and to allow the collection and disposal of debris.
33	Are we required to hire a field third party NACE Level 3 Inspector ? or only required to have Paint Manufacturer NACE Level 3 be active in periodic quality control inspections with paint crew?	Specification 09 97 14 requires the Paint Manufacturer to have a NACE Level 3 technical representative to participate in periodic quality control inspections of the coating work at the site.
NOTES:	1. Company Names and Trade Names have been removed from the questions. The answers contain trade names only to refer to existing installations. These inclusions do not represent an endorsement of the product or the company. 2. Questions from sales representatives have been edited where appropriate for brevity. 3. Questions from General Contractors have been left untouched. 4. Significant Changes in answers previously posted are marked in red.	